GOVERNMENT OF INDIA
RAILWAYS
LOK SABHA

UNSTARRED QUESTION NO:3972
ANSWERED ON:18.04.2002
RAILWAY PROJECTS IN UTTAR PRADESH
AKHILESH SINGH;BALIRAM

Will the Minister of RAILWAYS be pleased to state:

(a) the details of pending/ongoing rail projects/surveys in Uttar Pradesh alongwith the progress made thereof, project-wise;

(b) the amount allocated to each of the project and the expenditure incurred so far thereon;

(c) whether some projects are running behind their scheduled time;

(d) if so, the reasons therefor, project-wise; and

(e) the steps taken by the Government to complete these projects?

Answer

MINISTER OF STATE IN THE MINISTRY OF PARLIAMENTARY AFFAIRS AND MINISTER OF STATE IN THE MINIST RAILWAYS (SHRI O. RAJAGOPAL)

(a) to (e): The details of pending/ongoing rail projects/ surveys in Uttar Pradesh including the expected outlay on each project to the end of March 2001-02, proposed outlay for 2002-03 alongwith the present status of of each project are at Appendix I. Reasons for slow progress if any and the steps taken by the Government to complete these projects are also contained in Appendix I.

The details of ongoing surveys in Uttar Pradesh are at Appendix II.

APPENDIX-I

APPENDIX REFERRED TO IN REPLY TO PARTS (a) TO (e) OF LOK SABHA UNSTARRED QUESTION NO. 3972 18.04.2002

S. No	Plan-head	Railway	Project	Anticipated Cost	Expenditure upto Mar 2002	Budget Outlay 2002-03	Status
				(Rs in Crores)			
1	New Line	Central	Guna-Etawah	400	293.95	40	Guna-Gwalior and Gwalior-Bhind sections have already been completed. The work on last phase from Bhind to Etawah new line is in progress. This involves construction of 3 major bridges on the rivers Chambal(9x76.2 mts), Kuwari (6x45.75+1x 76.2 mts) and Yamuna(10x61 mts). On Yamuna bridge, work is in progress. Tenders for construction of substructure of Chambal & Kuwari Bridge have been processed.
2	New Line	Centra	Lalitpur-	925	5.27	30	Work is being taken up

l		Satna & Rewa-Singrauli					in phases. Final location survey from Lalitpur-Khajuraho (167 km) and Mahoba-Khajuraho (66 km) has been completed. Land acquisition has been processed. Tenders for earthwork and bridges have been processed. Work would be taken up once land is handed over by the state Govt.
3	New Line	Centra l	Agra-Etawah via Fatehabad and Bah	220	9.75	20	Final Location Survey has been completed. Papers for land acquisition from Bhandai-Shamshabad for 18.4 km submitted to State Govt. Rs.3.71 cr. paid to State Govt.
4	Doubling	Centra l	Mathura-Bhuteshwar	5.54	4.02	0.01	Completed and commissioned.
5	Doubling	Centra l	Manikpur-Cheonki PH-I Doubling of Manikpur-Katayadandi	46.16	3	10	Final location survey has been completed. Detailed estimate sanctioned. Bridgework has been taken up. Tender for earthwork and ballast are under process.
6	Doubling	Centra l	Cheonki-Lohgara	49.4	0	0.5	New work included in Budget 2002-03 and will be taken up once budget is passed by Parliament.
7	Railway Electrification	Easter n	Sitarampur-Danapur-Mugalsarai	363.36	358.58	3.94	The work has been completed. Residual jobs are in hand.
8	New Line	North Easter n	Katra-Faizabad	80.72	63.91	10	Earthwork has been completed. The work on Saryu Bridge (19 x 61m) is in progress. Sub structure completed. 14 steel girders have been erected out of 19 and fabrication/erection of rest are in progress. This work is likely to be completed during 2002-03.
9	New Line ROB on NH	North Easter n	Rampur-Lalkuan-Kathgodam	10.77	0.051	0.02	General arrangement drawing has been recently approved by the Ministry of Road Transport and Highways. Railways portion of work will be taken up as soon as State Govt. start their portion.
10	Gauge Conversion	North Easter n	Kashipur-Lalkuan	58.89	57.42	0.02	Completed and commissioned.
11	Gauge Conversion	North Easter n	Chhapra-Aunrihar	170.93	170.01	0.01	Completed and commissioned.
12	Gauge Conversion	North Easter n	Mathura-Achnera	33.67	0.1	0.01	It is planned to do this work alongwith Kanpur-Kasganj-Mathura.
13	Gauge Conversion	North Easter n	Khadda-Gorakhpur	104.49	102.48	0.01	Completed and commissioned.
14	Gauge Conversion	North Easter n	Gonda-Bahraich-Sitapur - Lucknow PH I	48	0.1	1	Requisite clearances have been obtained. Preparation of Plans & Estimates have been taken up.
15	Gauge Conversion	North Easter n	Kanpur-Kasganj-Mathura-Bareilly incl. MM for extension from	598.98	84.74	29.89	The work is planned to be done in phases. Earthwork and bridgework are in various stages of progress in different sections. Work on Bareilly-Lalkuan is

Bareilly to Lalkuan			also being planned to be taken up.				
16 Gauge Conversion on Anand nagar Nautanwa	North Eastern	Gonda-Gorakhpur Loop with	250 being taken up.	0.0021	5	Requisite clearances have been obtained.Work is being planned for	
17 Gauge Conversion on	North Eastern	Indara-Phephana	34.41	33.56	0.01	Completed and commissioned.	
18 Gauge Conversion on and minor bridges processed.	North Eastern	Kaptanganj-Thave-Siwan-Chhapra	268	0.08	10	Requisite clearances have been obtained. Tenders for earthwork	
19 Doubling Balance section from Colonelganj to Saryu	North Eastern	Gonda-Jarval Road	69.79	62.17	5	37.5 km from Gonda-Colonelganj and Saryu-Jarwal Road commissioned.	
(8 km) is targeted for completion during 2002-03.							
20 Doubling Gonda-Gorakhpur loop.	North Eastern	Gorakhpur-Sahajanva	61.51	0.21	10	Work has been accorded lower operational priority in view of gauge conversion of	
21 Doubling (Patch Doubling)	North Eastern	Jarwal Road-Burhwal	18.4	2.1	7.37	Earthwork and bridgework are in progress.	
22 Railway Electrification	Northern/North Eastern Rlys	Circular Railway around Lucknow area under	24.22	17.99	6	Work completed. Section energised	
23 New Line Final location survey, preparation of Plans & Estimates have been taken up.	Northern	Etawah-Mainpuri	120	0.1	1	Requisite clearances have been obtained.	
24 Doubling Moradabad PH I	Northern	Ghaziabad-(Hapur)	65.46	64.73	0.5	Completed and commissioned.	
25 Doubling Yamuna Br. been completed. Balance work will be taken up as per traffic requirement.	Northern	Tundla-	31.54	22.95	3.8	In phase-I, work of Tundla-Etmadpur has	
26 Doubling Meerut	Northern	Muradnagar-	63.92	62.92	0.5	Completed and commissioned.	
27 Doubling line	Northern	Kanpur-Panki 3rd	64.08	47.74	10	Earthwork and bridges are in progress.	
28 Doubling and Sultanpur-Bandhua Kalan	Northern	Utratia-Chandrauli	65.84 progress.	15.05	5	Earthwork and minor bridges are in	
29 Doubling progress.	Northern	Amroha-Moradabad	51.41	32.21	10	Earthwork, minor and major bridges are in	
30 Doubling II (Zafrabad-Srikrishnnagar) ballast supply have been processed.	Northern	Zafrabad-Utretia PH-	61.08 been sanctioned. Tenders for earthwork, minor bridges and	1.5	5	Final location survey has been completed and detailed estimate has	
31 Doubling	Northern	Amroha-Kankather	56.98	5	10	Final location survey has been completed.	

Detailed estimate sanctioned. Earthwork and bridges have been taken up.

32 Doubling Northern Kanpur-Chanderi 11.85 0 0.5 New work included in Budget 2002-03 and will be taken up once budget is passed by Parliament.

33 Railway Electrification Northern Ambala-Moradabad 152.21 111.11 40 The work from Ambala to Saharanpur section has been completed. Section from Saharanpur to Moradabad is targeted for completion by March, 2003.

34 Railway Electrification Northern Khurja-Hapur-Meerut city-Saharanpur 89.21 0.0001 1 The work has been pended for the present due to lower operational priority.

35 Railway Electrification Northern Kanpur-Lucknow 60.59 58.99 1 Works completed and residual jobs are in hand.

36 Railway Electrification Northern Mughalsarai-Zafrabad as Phase-1 of Mughalsarai 49.97 0.01 11 Necessary clearances for the project are being processed

37 Gauge Conversion Western Agra-Bandikui 178.03 16.29 26 Earthwork and bridges are in progress. The work is being progressed as per availability of resources.

APPENDIX-II

APPENDIX REFERRED TO IN REPLY TO PARTS (a) TO (e) OF LOK SABHA UNSTARRED QUESTION 3972 FOR 18.4.2002

S. No.	Name of the Project	Plan head	Railways	Status
1	Bhind-Orai-Harpalpur	New Lines	Central	In Progress
2	Berhan-Etah line to Shajahanpur	New Lines	Northern	In Progress
3	Chandigarh to Dehradun via Jagadhari	New Lines	Northern	In Progress
4	Aligarh-Jhinjhak via Sikandraro and Mainpuri	New Lines	Northern	In Progress
5	Sambhal To Rajghat	New Lines	Northern	Yet to be taken up
6	Shahganj-Amethi via Sultanpur	New Lines	Northern	Being taken up.
7	Palwal and Bhuteshwar 3rd line	Doubling	Central	In progress